BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	**Construction of Ramp and providing other Accessories for MP Election – 2019 in yelahanka upanagara ward no-04.**			
2	Sanctioned Estimate No. And Date				
3	Name of the Contractor	**Sri Y G Manjunath**			
4	Time Stipulated for Completion of work	30 days			
5	Date of Commencement	Dt 14/04/2019			
6	Date of Completion:	18/4/2019			
7	Measurment Recorded				
	M.B No	1141			
	Page No	1/4093 to 095			
8	Name of the Office/ Officials incharge of the work				
	1) Asst Exe.Engineer	SACHIN. A.P.			
	2) Asst Engineer	Rama Sanjeevaiah			
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Ramanjeevaiah

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

ASST. EXE.ENGINEER
SUB - DIVISION
BRUHAT BANGALORE MAHANAGARA PALIKE